

BUILDING ID	LOCATION			SAMPLE TAKEN		SUSPECTED		PRODUCT TYPE	CONDITION	PRIORITY
	Elevation	Locality	Position	Yes/No	No.	Yes	No			
McKeague Hall	Level 1	Internal	Wall & Ceiling	No		Yes		Asbestos Cement	Average	4
Notes: * <u>Wall</u> and ceiling sheeting to the cupboard located below the stairwell at the entry to the Hall is suspected to contain Asbestos fibre. CONFIRMED 10/04/2024										
McKeague Hall	Level 1	Internal	Ceiling	Yes	15			Plaster tile	Average	4
Notes: * <u>Accoustic</u> ceiling tiles to the Hall – No Asbestos fibre detected.										
McKeague Hall	Level 1	Internal	Ceiling	No		Yes		Asbestos cement	Average	4
Notes: * <u>Ceiling</u> sheeting to the dressing Rooms to both sides of the Stage area is suspected to contain Asbestos fibre. NOT FOUND 10/04/2024										
McKeague Hall	Level 1	Internal	Floor	Yes	16			Vinyl	Average	4
Notes: * <u>Vinyl</u> sheeting to the floor of the Kitchen adjacent the Hall - No Asbestos fibre detected.										
McKeague Hall	Level 1	Internal	Walls	Yes	17	Yes		Vinyl tile	Average	4
Notes: * <u>Vinyl</u> tiles to the walls of the Kitchen - No Asbestos fibre detected. NOT FOUND 10/04/2024 <u>However</u> the wall sheeting to the Kitchen contains Chrysotile asbestos fibre and readily separates when removing tiles from the wall										
McKeague Hall	Level 1	Internal	Ceiling	No		Yes		Asbestos Cement	Average	4
Notes: * <u>Ceiling</u> sheeting to the Kitchen is suspected to contain Asbestos fibre. NOT FOUND 10/04/2024										
McKeague Hall	Level 1	External	Ceiling	No		Yes		Asbestos Cement	Average	4
Notes: * <u>Ceiling</u> sheeting to the front and side entrances to the Hall is suspected to contain Asbestos fibre. NOT FOUND 10/04/2024										