

BUILDING ID	LOCATION			SAMPLE TAKEN		SUSPECTED		PRODUCT TYPE	CONDITION	PRIORITY
	Elevation	Locality	Position	Yes/No	No.	Yes	No			
McKeague Hall	Level 2	Internal	Incubator	Yes	25	Yes		Thermal gasket	Poor	1
<i>Notes:</i> * <u>Gasket material to Laboro incubator in Room S3 Lab</u> - Chrysotile Asbestos fibre detected. NOT FOUND 10/04/2024										
McKeague Hall	Level 2	Internal	Fume cupboards	No		Yes		Asbestos Cement	Average	4
<i>Notes:</i> * <u>Exhaust flue to the fume cupboards within the Chemical storage area of the Lab</u> is suspected to contain Asbestos fibre. NOT FOUND 10/04/2024										
McKeague Hall	Roof line	External	Eaves	Yes	26	Yes		Asbestos Cement	Average	4
<i>Notes:</i> * <u>Eaves lining to the building</u> - Chrysotile Asbestos fibre detected. NOT FOUND 10/04/2024										
McKeague Hall	Roof line	External	Roofing	Yes	27	Yes		Super Six Roof	Average	4
<i>Notes:</i> * <u>Super six roofing to the Hall/Science Labs</u> – Chrysotile & Amosite Asbestos fibre detected. NOT FOUND 10/04/2024										
Pool Shed	Ground level	Internal	Wall	Yes	28	Yes		Asbestos Cement	Average	4
<i>Notes:</i> * <u>Internal walls to the toilet & washroom, washroom end of building</u> - Chrysotile Asbestos fibre detected. NOT FOUND 10/04/2024										
Pool Shed	Ground level	Internal	Walls	Yes	29			Fibre Cement	Average	4
<i>Notes:</i> * <u>Internal-external walls of the Change rooms</u> – No Asbestos fibre detected.										
Pool Shed	Ground level	Internal	Ceiling	No		Yes		Asbestos Cement	Average	4
<i>Notes:</i> * <u>Ceiling sheeting to the Change Rooms of the Pool Shed</u> is suspected to contain Asbestos fibre. NOT FOUND 10/04/2024										